

1992 STATE HIGHWAY CONTRACTS 1994																							
Contract No. & Program No.	Fed. Aid Proj. No.	SR	Section	County No.	Total Length MILES	Width FEET	Depth FEET	Grade & Drain MILES	Gravel & Stone MILES	Treated Base MILES	BST Class A MILES	BST Class B,C,D MILES	Cement Conc. MILES	Asphalt Conc. MILES	Explanatory and/or Miscellaneous	Bridges				(Eng. Est.)/Cont. Price	Contractor	Date of Award	
																No.	Roadway Width FEET	Length Feet	Length Miles				
4351 93E120	A1	STATE	MP 149.99 TO MP 150.20 BRIDGES 97/271 & 272 REPLACEMENT	19	0.072	40' max	.15'	0.072						0.072	Clear, grade, drain surface and pave with asphalt conc; remove one bridge and construct a prestressed girder br.; replace a bridge with a steel structural pipe arch; install guardrail, temporary signals and illumination.	1	40'	58'	0.011	\$673,257.90 \$691,740.39	JIJ Corporation Ferndale, Wa.	12/10/1993	
4352					Marine Transportation																		
4353 93E121	A1	STATE	MP 97.73 TO MP 98.44 FILL SLOPE PROTECTION	19	No Length										Removing Asphalt conc. curb, cable guardrail and resetting conc. barriers; installing modified conc. barrier, rock dowels, shotcrete slope protection and guardrail.					\$173,242.55 \$172,764.00 \$17,108,805.76	Coral Construction Company Wilsonville, Or.	12/3/1993	
4354 93W034	C1 H1	STATE	MP 5.85 to MP 7.92 Auburn/Black Diamond Road to SE 312th	17	2.064	48' min	1.9	2.064						2.064	Grading, Draining, surfacing and paving with ACP; installing storm sewer, guardrail, conc. barrier, illumination and erosion control.					\$12,086,995.57	Robinson Construction Inc. Kent, Wa.	3/18/1994	
4355 93W116	B2	ACI-090-1(397)	MP 4.19 TO MP 4.34 E. PORTAL MT. BAKER RIDGE TUNNEL SOUTH LANDSCAPING	17	No Length										Grading, Irrigation, Planting and erosion control					\$273,203.00 \$256,752.85	Ohno Construction Company Seattle, Wa.	12/3/1993	
4356 93W122	H1	ACBH-005-3(818)	MP 160.84 TO MP 167.69 MP 2.72 VIC. South Seattle Bridges Seismic Retrofit	17	No Length										Structural work for seismic retrofit of 8 bridges.					\$741,598.00 \$759,546.00	Harcon Incorporated Spokane, Wa.	12/10/1993	
4357 93W123	B2	ACI-ACSTPF-090-1(398)	MP 5.80 TO MP 6.02 LAKE WASHINGTON TO WEST MERCER WAY LANDSCAPE	17	No Length										Clearing, grading and paving; irrigation, planting trees and shrubs, and erosion control					\$295,242.70 \$240,803.90	Ohno Construction Company Seattle, Wa.	1/21/1994	
4358 94W106	B1	ACI-ACIM-005-3(816)	MP 161.11 to MP 168.34 Albro Place to Ship Canal Bridge Ramp Metering and HOV Bypass	17	No length										Clearing, grading, draining, surfacing and paving with asphalt conc.; constructing cast-in-place conc. barriers; installing guardrail, variable message signing, ramp metering and data systems, communication and vidio sys., surveying, fence&planting					\$4,700,050.05 \$5,277,944.00	Guy F. Atkinson Construction Co. a Div. of Guy F. Atkinson Co.	3/9/1994	
4359 93E124	A1 H1	NH-BR-0097(061)	MP 46.46 to MP 50.69 Vic. Bridge 97/106 to Dry Creek Bridge	39	4.223	24'	.32'	4.223						4.223	Clear, Grade, Drain & Surface & pave; Rem. 4 existing br.; pave w/ asphalt conc. constr. a precast conc. box culvert, a steel structural plate pipe arce, a corrugated metal box culv. & prestress girder br.; g-rail, fence, perm signs & eros. cntl.					\$4,323,095.50 \$3,946,723.00	Scoccolo Construction Inc. Seattle, Wa.	2/18/1994	
4360 93E611	D3	STATE	Architecture Walla Walla Area Headquarters	36	No Length	ALL BIDS REJECTED									Constructing three buildings with site work, mechanical and electrical; buildings of pre-engineered metal, site work includes grading, utilities, paving, fencing and landscape work.					\$2,135,415.00 \$2,117,000.00	Shea Construction Inc. Spokane, Wa.		
4361 93W125	B2	ACI-ACSTPF-090-1(399)	MP 20.75 TO MP 3.20 STURGUS AVENUE SOUTH LANDSCAPE	17	No Length										Installing irrigation control system, plants, soil amendments, concrete paver and surfacing					\$477,243.75 \$415,610.49	Buckley Nursery Co. Sumner, Wa.	1/14/1994	
4362 93W054	B1	STPF-005-2(174)	MP 99.08 to MP 101.23 93rd Ave. SW Interchange to Airdustrial Way Interchange	34	2.152	72'	.80'	2.152		2.152				2.152	Clearing, Grading, Surfacing, draining and crack sealing; removing ACP, preleveling and paving with ACP; installing illumination, permanent signing and erosion control					\$3,414,528.50 \$2,899,806.71	Lakeside Industries Lacey, Wa.	2/28/1994	
4363 93W126	A1	STATE	MP 0.03 TO MP 16.73 MORTON TO NISQUALLY RIVER BRIDGE	21	16.61	24'min	0.2							16.61	Grading, crack sealing and planing bituminous pavement; preleveling and paving with asphalt concrete pavement.					\$1,914,616.00 \$1,695,751.80	Constructors wilder, Inc. DBA Wilder Constr. Co. Bellingham, Wa.	2/4/1994	
4364 93W139	A1	NHG-0101(018)	MP 27.90 TO MP 30.14 SR 99 TO 19TH AVE NE SIGNAL SYSTEM INTERCONNECT	31, 17	No Length										Installing a Microwave traffic signal interconnect system and television camera					\$180,569.00 \$155,443.00	Underground Distribution Lighting, Inc. Woodinville, Wa.	1/21/1994	
4365 93E131	A1	STATE	MP 0.76 to MP 0.31 MP 0.00 to MP 10.06 SR 970 to National Forest Boundary	19	10.51	22'min.	0.15	7.68						10.51	Clearing, Grading, Draining, Planing bituminous pavement and paving with ACP; installing guardrail, cantilever sign structures, traffic signal system and illumination systems.					\$1,249,540.20 \$1,135,970.25	Columbia asphalt & gravel, Inc Yakima, Wa.	2/4/1994	
4366					MARINE TRANSPORTATION																		
4367 93E133	A1	STPF-0282(002)	Mp 0.00 to Mp 4.48 SR 28/Ephrata to SR 17	13	4.771	24'	.15'	4.771				4.771		4.771	Grading, draining, surfacing,BST, and paving with ashphalt conc; contracting catch basin and traffic barriers; installing guardrail, permanent signing and illumination	1	28'	184'8"	0.035	\$606,116.70 \$601,834.00	Basin Paving Co. Yakima, Wa.	2/11/1994	
4368 93E134	A1	STATE	MP 7.47 to MP 8.79 Columbia River Bridge to Oregon Street	11	1.309	48'	.35'							1.309	Grading, surfacing and paving; preleveling with asphalt conc., BST; installing traffic loops, permanent signing and adjusting utilities.					\$311,257.15 \$299,807.25	Transtate Paving Co. Yakima, Wa	2/18/1994	
4369 93W128	A1	NH-0509(006)	MP 26.38 to MP 29.60 South 136th Street to Meyers Way	17	3.160	2@24 min	.12'	3.160						3.160	Grading, draining, surfacing ang paving with asphalt conc.; constructing storm sewer structure and asphalt treated base; installing guardrail, signing and illumination.					\$2,239,564.71 \$2,088,826.77	Watson Asphalt Paving Company, Inc. Redmond, Wa.	3/4/1994	
4370 93W130	A1	STATE	MP 48.71 to MP 43.39 MP 48.71 to MP 48.87 BNRR O'xing 2/105 to Skykomish Spur	17	2.722	22'min	0.15	2.722						2.722	Constr. drainage, repairing distressed pavement, crack sealing, planing bit. pymt. prelevel and pave with asphalt conc.; install guardrail and permanent signing					\$569,690.81 \$513,949.05	Lakeside Industries Monroe, Wa.	2/18/1994	
4371 94W003	B1	STPF-005-1(220)	MP 43.78 to MP 44.44 MP 44 Weigh Station	8	No Length										Grading, draining and surfacing; placing asphalt treated base and palning bituminous pavement; paving with ACP and modifing illumination system					\$365,409.00 \$319,425.85	Lakeside Industries Longview, Wa.	3/9/1994	
4372 93W132	R7	STPUL-0526(004)	MP 189.35 Vic Eastbound SR 526 to Northbound SR 5 Ramp Addition	31	No Length										Gradind, draining, surfacing and paving with asphalt conc.; constr. a ramp with one tunnel and bridge; installing storm sewers, conc. barriers and permanent signers.					\$11,212,097.90 \$10,683,378.38	General Construction Co. a Div of Fletcher Gen., Inc. Seattle, Wa.	3/18/1994	
4373 94C532	A1	STPFG-0104(017)	MP 15.54 SR 104 at JCT. SR 3	18	No Length										New signal and Illumination					\$132,967.00 \$141,830.00	Totem Electric of Tacoma Tacoma Wa.	3/4/1994	
4374 94W600	D4	STATE	Architecture Athay Building Roof & HVAC Renovation	6	No Length										Roof and HVAC Renovations					\$77,704.00 \$73,125.00	Diamaco Inc. Kirkland, Wa.	3/11/1994	
4375	H1	BH-9999(187)	106.17 Vic. & MP 11.83 to 22.31 Bridges 2/227 N & S, 153/10, 13 & 20	4, 24	No Length										Installing earthquake restrainers, access hatches, catch blocks & brackets and traffic control					\$179,882.00	Tommer Construction Company	3/28/1994	