Washington State Department of Transportation

SR 522/Paradise Lake Rd to Snohomish River Br - Interchange & Widening

Project Information	
PIN: 152232K	As of Date: July 2021
Region: Northwest	Regional Admin: M. Cotten
State Route: SR 522	
Current Status: Pre-Construction	Legislative Districts: 01, 39

Project Description

Provide design and right-of-way funding for a new interchange at SR 522 and Paradise Lake Road, and widening SR 522 from Paradise Lake Road to the Snohomish River Bridge.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2019	Q3 2019	On Schedule
Preliminary Engineering Start	Q3 2019	Q3 2019	On Schedule
Environmental Complete	Q1 2022	Q1 2022	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2022		
Operationally Complete	Q4 2025		

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$16,873	$16,873
Right of Way	$0	$6,000	$6,000
Construction	$0	$0	$0
Total	$0	$22,873	$22,873

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$11,873	$5,000		$16,873
Right of Way	$0	$0	$1,000	$5,000		$6,000
Construction	$0	$0	$0	$0		$0
Total	$0	$0	$12,873	$10,000		$22,873

Project Web Site: https://www.wsdot.wa.gov/projects/sr522/paradise-snohomish/home