Washington State Department of Transportation

SR 109/Grass Creek Br to Conner Creek Br - Chip Seal

Project Information	
PIN: 310929D	As of Date: January 2021
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 109	
Current Status: Construction	Legislative Districts: 24

Project Description

Pavement condition rating is projected to drop below the adopted standard. By applying Bituminous Surface Treatment, the existing pavement condition rating will be increased to be within adopted standards.

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q1 2018	Q1 2018	On Schedule
Environmental Complete	Q3 2020	Q3 2020	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2020	Q4 2020	On Schedule
Operationally Complete	Q3 2021	Q3 2021	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$115	$114
Right of Way	$0	$0	$0
Construction	$0	$1,646	$1,645
Total	$0	$1,761	$1,758

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$114	$0		$114
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$1,645	$0		$1,645
Total	$0	$0	$1,758	$0		$1,758

Project Web Site: https://www.wsdot.wa.gov/projects/sr-109/grass-creek-connor-creek/home