Washington State Department of Transportation

I-5/SB North Fork Lewis River Bridge - Resurfacing

Project Information	
PIN: 400517B	As of Date: April 2024
Region: Southwest	Regional Admin: C. Francis
State Route: I-5	
Current Status: Completed	Legislative Districts: 20

Project Description

Bridge Number 5/40W is experiencing significant pavement failures at the joints and in the wheel paths. This project will rehabilitate the existing bridge deck and joints to maintain the integrity of the roadway surface.

Contractor: 009096 - GRANITE CONSTRUCTION COMPANY - $2,087,087 - 5/25/17

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q2 2017	Q2 2017	On Schedule
Operationally Complete	Q4 2018	Q4 2018	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$228	$227
Right of Way	$0	$0	$0
Construction	$0	$3,046	$3,042
Total	$0	$3,274	$3,268

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$227	$0		$227
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$3,042	$0		$3,042
Total	$0	$0	$3,268	$0		$3,268

Project Web Site: