Washington State Department of Transportation

US 12/Wallula to Nine Mile Hill - Build New Highway

Project Information	
PIN: 501203A	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: US 12	
Current Status: Pre-Construction	Legislative Districts: 16

Project Description

This project will complete the final section of the US 12 four lane highway from Wallula to Nine Mile Hill.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2018	Q2 2018	On Schedule
Preliminary Engineering Start	Q3 2018	Q3 2018	On Schedule
Environmental Complete	Q3 2010	Q3 2010	On Schedule
Right of Way Complete	Q2 2024	Q2 2024	On Schedule
Contract Advertisement	Q2 2024	Q2 2024	On Schedule
Operationally Complete	Q4 2026	Q4 2026	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$9,660	$9,654
Right of Way	$0	$12,160	$12,161
Construction	$0	$0	$0
Total	$0	$21,820	$21,815

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$9,654		$9,654
Right of Way	$0	$0	$0	$12,161		$12,161
Construction	$0	$0	$0	$0		$0
Total	$0	$0	$0	$21,815		$21,815

Project Web Site: https://www.wsdot.wa.gov/projects/us12/wallula-nine-mile-hill/home