Washington State Department of Transportation

I-90/468th Ave SE to W Summit Rd EB - Rehab Concrete

Project Information	
PIN: 509012S	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

Project Description

The concrete pavement on this eastbound section of I-90 is rough and deteriorated, causing a poor ride, and shortening the life of the pavement. By replacing severely deteriorated panels, and grinding the concrete surface full width, this project will extend the pavement life and provide a smoother ride. The project will also restore delineation.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - $21,492,662.69 - 03/20/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q3 2015	Q3 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$877	$874
Right of Way	$0	$0	$0
Construction	$0	$31,969	$32,489
Total	$0	$32,846	$33,363

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$874	$0		$874
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$32,489	$0		$32,489
Total	$0	$0	$33,363	$0		$33,363

Project Web Site: https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home

Change Orders Web Site: http://wsdot.wa.gov/sites/default/files/2013/07/31/9036-Change-Order-056-Redacted.pdf

Washington State Department of Transportation

I-90/Franklin Falls Bridge WB - Deck Rehabilitation

Project Information	
PIN: 509013M	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

Project Description

The bridge deck on the Franklin Falls Bridge on westbound I-90 west of Snoqualmie Pass is showing signs of deterioration from normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - $1,153,402.52 - 03/20/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$226	$225
Right of Way	$0	$0	$0
Construction	$0	$2,190	$2,189
Total	$0	$2,416	$2,413

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$225		$225
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$2,189		$2,189
Total	$0	$0	$0	$2,413		$2,413

Project Web Site: https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home

Change Orders Web Site: http://wsdot.wa.gov/sites/default/files/2013/07/31/9036-Change-Order-056-Redacted.pdf

Washington State Department of Transportation

I-90/Denny Creek Viaduct WB - Deck Rehabilitation

Project Information	
PIN: 509013T	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

Project Description

The bridge deck on the westbound Denny Creek Viaduct on I-90 west of Snoqualmie Pass is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - $3,767,691.99 - 03/20/2017

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary ($ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$546	$546
Right of Way	$0	$0	$0
Construction	$0	$13,310	$13,309
Total	$0	$13,856	$13,855

Project Funding Summary - Current Approved Cost ($ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$0	$546		$546
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$13,309		$13,309
Total	$0	$0	$0	$13,855		$13,855

Project Web Site: https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home

Change Orders Web Site: http://wsdot.wa.gov/sites/default/files/2013/07/31/9036-Change-Order-056-Redacted.pdf

Washington State Department of Transportation

I-90/Denny Creek Rd Bridge WB - Deck Rehabilitation

Project Information	
PIN: 509015I	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

Project Description

The bridge deck on the westbound Denny Creek Rd Bridge on I-90 west of Snoqualmie Pass is showing signs of deterioration due to normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - $491,554.39 - 03/20/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2015	Q4 2015	On Schedule
Preliminary Engineering Start	Q4 2015	Q4 2015	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$58	$57
Right of Way	$0	$0	$0
Construction	$0	$686	$639
Total	$0	$744	$696

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$57	$0		$57
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$639	$0		$639
Total	$0	$0	$696	$0		$696

Project Web Site: https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home

Change Orders Web Site: http://wsdot.wa.gov/sites/default/files/2013/07/31/9036-Change-Order-056-Redacted.pdf

Washington State Department of Transportation

I-90/2 miles W of W Summit I/C EB - Culvert Rehabilitation

Project Information	
PIN: 509015J	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

Project Description

Existing culverts within the project limits are deteriorating and have erosion issues. This project will install culvert linings, repair inlets, and repair erosion to maintain culvert flow and prevent deterioration and erosion.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - $345,851.50 - 03/20/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2015	Q1 2015	On Schedule
Preliminary Engineering Start	Q2 2015	Q2 2015	On Schedule
Environmental Complete	Q3 2016	Q3 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$115	$114
Right of Way	$0	$0	$0
Construction	$0	$940	$939
Total	$0	$1,055	$1,053

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$114	$0		$114
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$0	$939		$939
Total	$0	$0	$114	$939		$1,053

Project Web Site: https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home

Change Orders Web Site: http://wsdot.wa.gov/sites/default/files/2013/07/31/9036-Change-Order-056-Redacted.pdf

Washington State Department of Transportation

I-90/S Fork Snoqualmie Bridge E of North Bend EB - Deck Rehabilitation

Project Information	
PIN: 509016L	As of Date: September 2021
Region: South Central	Regional Admin: T. Trepanier
State Route: I-90	
Current Status: Completed	Legislative Districts: 05

Project Description

The bridge deck on the S. Fork Snoqualmie Bridge on eastbound I-90 east of North Bend is showing signs of deterioration from normal wear. This project will repair and resurface the existing bridge deck to maintain structural integrity, continue safe operation of the highway, and extend the life of the bridge.

Contractor: 009036 - IMCO GENERAL CONSTRUCTION, INC. - $548,195.59 - 03/20/2017

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2016	Q3 2016	On Schedule
Preliminary Engineering Start	Q3 2016	Q3 2016	On Schedule
Environmental Complete	Q4 2016	Q4 2016	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2017	Q1 2017	On Schedule
Operationally Complete	Q3 2020	Q3 2020	On Schedule

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$40	$38
Right of Way	$0	$0	$0
Construction	$0	$881	$877
Total	$0	$921	$914

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$38	$0		$38
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$877	$0		$877
Total	$0	$0	$914	$0		$914

Project Web Site: https://www.wsdot.wa.gov/projects/i90/468th-avenue-summit-road/home

Change Orders Web Site: http://wsdot.wa.gov/sites/default/files/2013/07/31/9036-Change-Order-056-Redacted.pdf