

WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER

DATE: 02/06/23
PAGE 1 of 3

CONTRACT NO: 009552 FEDERAL AID NO:
CONTRACT TITLE: US 395, NSC SPOKANE RIVER TO COLUMBIA - SHARED USE
CHANGE ORDER NO: 26 PROJECT EXTENSION
PRIME CONTRACTOR: [REDACTED] GRAHAM CONTRACTING, LTD.
13555 SE 36TH ST SUITE 120
BELLEVUE WA 98006-1442

(X) Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
(X) Change proposed by Contractor

<p>ENDORSED BY:</p> <p><i>Signature on file</i></p> <hr/> <p>CONTRACTOR SIGNATURE</p> <p>Feb 23, 2023</p> <hr/> <p>DATE</p>	<p>SURETY CONSENT:</p> <hr/> <p>ATTORNEY IN FACT</p> <hr/> <p>DATE</p>
--	--

ORIGINAL CONTRACT AMOUNT: 9,493,333.49
CURRENT CONTRACT AMOUNT: 10,721,883.77
ESTIMATED NET CHANGE THIS ORDER: 668,353.18
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 11,390,236.95

Signature Required: () Project Engineer (X) State Construction Engineer
() Regional Administrator () Other Agency

<p><i>Signature on file</i></p> <hr/> <p>PROJECT ENGINEER SIGNATURE</p> <p>Feb 24, 2023</p> <hr/> <p>DATE</p>	<p><i>Signature on file</i></p> <hr/> <p>STATE CONSTRUCTION ENGINEER SIGNATURE</p> <p>Mar 8, 2023</p> <hr/> <p>DATE</p>
<p><i>Signature on file</i></p> <hr/> <p>REGIONAL ADMINISTRATOR SIGNATURE</p> <p>Feb 24, 2023</p> <hr/> <p>DATE</p>	<p>OTHER APPROVAL WHEN REQUIRED</p> <hr/> <p>SIGNATURE _____ DATE _____</p> <hr/> <p>REPRESENTING _____</p>

CONTRACT NO:009552

CHANGE ORDER NO: 26

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Description

This change order adds 62 calendar days to the Contract and pays for all costs associated with the additional time.

Measurement

There is no specific unit of measurement.

Payment

The new item "C026 Project Extension" lump sum payment shall include the overhead costs required to complete the Work.

Contract Time

This Change Order provides an additional 62 calendar days to the total contract time.

Disclaimer

The Design-Builder agrees that no schedule impacts nor claims of compensatory damages shall be levied against WSDOT for all inefficiencies to date and for any future labor, materials, or equipment escalation costs incurred as a result of events occurring on or before October 15, 2022.

WASHINGTON STATE
 DEPARTMENT OF TRANSPORTATION
 CHANGE ORDER

!CONTRACT NO:009552

CHANGE ORDER NO: 26

I ITEM	GROUP	STD	UNIT OF	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
I NO	I NO	I ITEM	MEASURE			

ITEM DESCRIPTION:	C026 PROJECT EXTENSION					
1009 01	L.S.			668,353.18	1.00	668,353.18

AMOUNT TOTAL

668,353.18

CONTRACT 009552

DISTRICT 6

CHANGE ORDER NUMBER

TYPE OF CHANGE ORDER

CONSTRUCTION

DATED 03-31-2023

TIME 08:38:21

ITEM GROUP	STD ITEM	UNIT OF MEAS	UNIT PRICE	QUANTITY CHANGE	AMOUNT CHANGE
CCIS TEMP	ITEM NUMBER:	1009	\$668,353.1800	.00	\$668,353.18
DESC .. : CO26 PROJECT EXTENSION					
TOTAL NET CHANGE					\$668,353.18