



Contract Number 009143	Contract Title SR 530, Trafton Creek & Schoolyard Creek - Fish Passage	Federal Aid Number STP-0530(027)
Change Order Number 006	Change Description Contaminated Soils	Date Apr 16, 2020
Region Northwest Region	Project Engineer Mikkel Lamay	Phone Number 360-757-5856
Prime Contractor / Design-Builder Kiewit Infrastructure West Co.		

Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications or the RFP

Change proposed by Contractor / Design-Builder

Evolution & Description Of Change

On July 28, 2019, contaminated soil was discovered during excavation for Schoolyard Creek. Work was placed on standby from July 31st to August 6th when the test reports were returned and a determination of how to proceed was made. This material was tested, excavated, stockpiled at the WSDOT owned Armstrong pit and then eventually hauled to Waste Management for disposal.

This change order will provide compensation to the contractor for the added work of, but not limited to, standby time, testing, excavation, hauling to and from the Armstrong pit and disposal of the contaminated material for Schoolyard Creek only.

Contract Number 009143	Contract Title SR 530, Trafton Creek & Schoolyard Creek - Fish Passage	Change Order Number 006
<p>Basis of Cost & Justification:</p> <p>This unanticipated work has been determined a differing site condition as outlined in section 1-04.7 of the General Provisions and therefore could not be accounted for in the bidding process. The Design-Builder is responsible for the first \$100,000 of the differing site conditions and WSDOT has determined additional payment is justified. The agreed amount for this Change Order work is \$639,441.74 based on negotiations between the contractor and WSDOT engineer estimates.</p> <p>A new lump sum pay item "CO#6, Contaminated Material Schoolyard Creek" will be added to the contract.</p>		
<p>Contract Time:</p> <p>This change order does not impact contract time and will remain unchanged.</p>		
<p>Prior Approvals:</p> <p>Mikkel Lamay, Project Eng. 11/5/19 Chris Damitio, Engineering Mgr. 4/21/20 Bob Dyer, Asst. State Const. Eng. 4/16/20 Angel Rivera, FHWA 4/17/20</p>		
<p>List Attachments:</p> <p>Serial Letters: K-LTR-010, K-LTR-011, K-LTR-015, 19.11.05_WO17_Differing Site Conditions Design-Builder Estimate summary WSDOT Engineer's Estimate</p>		

Distribution By: Project Office
Copy of Change Records & Change Order w/Backup - Project Engineer
Copy of ONLY Change Order - Prime Contractor / Design-Builder
Electronic Copy of Change Records & Change Order w/Backup - State Construction Office
Original of Change Records & Change Order w/Backup - Region Construction Office
Region
Original of Change Records & Change Order w/Backup - State Construction Office

**WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER**

DATE: 04/16/20
Page 1 of 3

CONTRACT NO: 009143 **FEDERAL AID NO:** FEDERAL
CONTRACT TITLE: SR 530, TRAFTON CREEK & SCHOOL YARD CREEK FISH PAS
CHANGE ORDER NO: 6 CONTAMINATED SOILS

PRIME CONTRACTOR: [REDACTED] KIEWIT INFRASTRUCTURE WEST CO.
2200 COLUMBIA HOUSE BLVD.
VANCOUVER WA 98661-

- Ordered by Engineer under the terms of Section 1-04.4 of the Standard Specifications
 Change proposed by Contractor

ENDORSED BY: <i>[Signature]</i> CONTRACTOR <i>KIEWIT INFRASTRUCTURE WEST CO.</i>	SURETY CONSENT:
DATE <i>4/17/2020</i>	ATTORNEY IN FACT DATE

ORIGINAL CONTRACT AMOUNT: 12,572,772.00
CURRENT CONTRACT AMOUNT: 12,534,312.00
ESTIMATED NET CHANGE THIS ORDER: 639,441.74
ESTIMATED CONTRACT TOTAL AFTER CHANGE: 13,173,753.74

Approval Required: Region Olympia Service Center Local Agency

<input checked="" type="checkbox"/> APPROVAL RECOMMENDED <input type="checkbox"/> EXECUTED	EXECUTED:
<i>[Signature]</i> PROJECT ENGINEER <i>4/17/20</i> DATE	STATE CONSTRUCTION ENGINEER DATE
<input checked="" type="checkbox"/> APPROVAL RECOMMENDED <input type="checkbox"/> EXECUTED	OTHER APPROVAL WHEN REQUIRED
REGIONAL ADMIN: Chris Damitio via Email (see backup)	SIGNATURE DATE
BY: <i>4/21/2020</i> DATE	REPRESENTING

RO - CCIS 4/23/2020 SM

**WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER**

DATE: 04/16/20
Page 2 of 3

CONTRACT NO: 009143

CHANGE ORDER NO: 6

All work, materials, and measurements to be in accordance with the provisions of the Standard Specifications and Special Provisions for the type of construction involved.

This contract is revised as follows:

Description:

This change order will compensate the contractor for the added work associated with the change of conditions encountered at the Schoolyard Creek construction site. Work includes but is not limited to; hauling, stockpiling, testing, analysis and reporting, standby for labor and equipment, material disposal and other misc. costs associated with removing contaminated material.

The Contractor, Kiewit Infrastructure West, by the signing of this change order agrees that upon payment of this change order in the amount of \$639,441.74, any and all claims in any manner arising out of, or pertaining to, contaminated soils at the schoolyard creek location have been satisfied in full and the State of Washington is released and discharged from any such claims or extra compensation in any manner.

Material Requirements:

Material requirements remain unchanged.

Construction Requirements:

Construction requirements remain unchanged.

Measurement:

No specific unit of measurement will apply to the new lump sum item "CO#6, Contaminated Material Schoolyard Creek".

Payment:

The new lump sum item "CO#6, Contaminated Material Schoolyard Creek" in the amount of \$639,441.74, shall be full payment for incurred costs included but not limited to standby, testing, excavation and disposal of all contaminated material at the Schoolyard creek location.

Time Statement:

This change order does not impact contract time.

**WASHINGTON STATE
DEPARTMENT OF TRANSPORTATION
CHANGE ORDER**

DATE: 04/16/20
Page 3 of 3

CONTRACT NO: 009143	CHANGE ORDER NO: 6
----------------------------	---------------------------

ITEM NO	GROUP NO	STD ITEM	ITEM DESCRIPTION	UNIT MEASURE	UNIT PRICE	EST QTY CHANGE	EST AMT CHANGE
1006	04		CO#6, CONTAMINATED MATERIAL SCHOOLYARD CR	L.S.	0.00	0.00	639,441.74

639,441.74
=====



Cont. #: 9143	Cont. Title: SR 530 / Trafton Creek & Schoolyard Creek	If Yes, Approval from State Construction Office Required
C.O. # 006	C.O. Title: Contaminated Soils	
I. Executed by the State Construction Office		
1. Cost or credit equal to or exceeding \$500,000. *3	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	X
2. Change in the contract documents beyond the scope, intent or termini of the original contract. *2	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
3. Termination of or Changes in Work Committed to DBEs.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
4. Change in contract time greater than 30 working days.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
I. Executed by the Region		
5. Determination of impacts and/or overhead.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
6. Design or construction work that does not comply with the Mandatory Standards	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
7. A change to a Chapter 1 General Provisions.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
8. A change to a technical requirement in any of the following sections: Geotechnical, Environmental, Pavement, Project Documentation, Bridges and Structures, Control of Materials, Minority, Small, Veteran and Women's Business Enterprises (MSVWBE) Goals, Quality Management Plan, or WSDOT Standard Specifications.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
9. Determination of changed condition (Section 1-04.7 of the Request For Proposal).	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	X
10. Settlement of a claim (Section 1-09.11(2) of the Request For Proposal).	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
11. Repair of damage regarding "Acts of God" or "acts of the public enemy or of government authorities (Section 1-07.13 of the Request For Proposal).	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X
12. A "no-cost" change based upon a determination of "equal or better".	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	X

Approvals obtained:

Project Engineer: **(REQUIRED)** Mikkel Lamay Date: 11/5/19
 Region: **(REQUIRED)** Chris Damitio Date: 4/21/20
 State Construction Office: **(REQUIRED)** Bob Dyer Date: 4/16/20

To be completed by the Project Engineer :

CO Reason(s) (See CCIS Source/Outcome): AD/06/UC/AW
 Change Order Prepared By: Shawna Biggs Date: 4/16/20

Has change been entered as lesson learned? Yes No N/A
 Has design documentation been updated? Yes No N/A
 Is change approved by program management? Yes No N/A
 Is this project under full FHWA stewardship oversight (Project Of Division Interest)? *1 Yes No N/A

To be completed by the Region :

Is the change eligible for Federal participation? Yes No N/A

Change Order Reviewed By: Samantha McDougle Date: 4/23/2020

This form represents the minimum information required by the State Construction Office. *3

*1 Projects of Division (PODI) require FHWA approval as outlined in the project specific PODI agreement.

*2 Per RCW 47.28.050, any change beyond \$7,500 that is beyond the original scope shall go through the competitive bidding process.

*3 Changes that do not meet any of the itemized criteria above may be executed by the PE with Region approval.